



Phases - Plan vs Actual

Well Name: Sample 13 - Phase and Prod

|                          |                              |                    |                      |                                                |                                             |                                        |
|--------------------------|------------------------------|--------------------|----------------------|------------------------------------------------|---------------------------------------------|----------------------------------------|
| Job Category<br>Drilling | Primary Job Type<br>Drilling | Secondary Job Type | AFE Number<br>879546 | Total AFE + Supp Amount (Cost)<br>1,245,400.00 | Total Field Estimate (Cost)<br>1,176,573.00 | AFE-Field Estimate (Cost)<br>68,827.00 |
|--------------------------|------------------------------|--------------------|----------------------|------------------------------------------------|---------------------------------------------|----------------------------------------|

| Phases         |                         |                            |                          |               |                       |                                  |                       |                           |                   |                  |                   |                    |                           |                         |                               |                                   |                      |
|----------------|-------------------------|----------------------------|--------------------------|---------------|-----------------------|----------------------------------|-----------------------|---------------------------|-------------------|------------------|-------------------|--------------------|---------------------------|-------------------------|-------------------------------|-----------------------------------|----------------------|
| Phase Type 1   | Phase Type 2            | Planned Start Depth (ftKB) | Planned End Depth (ftKB) | Dur ML (days) | PI Cum Days ML (days) | Planned Likely Phase Cost (Cost) | PI Cum Cost ML (Cost) | Plan Cost/Depth (Cost/ft) | Actual Start Date | Actual End Date  | Actual Dur (days) | Act Cum Dur (days) | Actual Start Depth (ftKB) | Actual End Depth (ftKB) | Actual Phase Field Est (Cost) | Actual Phase Cum Field Est (Cost) | Cost/Depth (Cost/ft) |
| Mob and Rig up | Mob and Rig up          | 0.0                        | 0.0                      | 1.34          | 1.34                  | 88,000.00                        | 88,000.00             |                           | 2002-10-06 09:00  | 2002-10-07 21:45 | 1.53              | 1.53               | 0.0                       | 321.5                   | 185,252.91                    | 185,252.91                        | 576.17               |
| Surface        | Drill-Vertical          | 0.0                        | 981.0                    | 1.21          | 2.55                  | 60,000.00                        | 148,000.00            | 61.16                     | 2002-10-07 21:45  | 2002-10-09 06:45 | 1.38              | 2.91               | 321.5                     | 981.0                   | 45,828.28                     | 231,081.19                        | 69.49                |
| Surface        | Run and Cement Casing   | 981.0                      | 981.0                    | 0.50          | 3.05                  | 53,000.00                        | 201,000.00            |                           | 2002-10-09 06:45  | 2002-10-10 12:15 | 1.23              | 4.14               | 981.0                     | 981.0                   | 66,935.95                     | 298,017.14                        |                      |
| Production     | Drill-Vertical          | 981.0                      | 6,594.5                  | 6.40          | 9.45                  | 220,000.00                       | 421,000.00            | 39.19                     | 2002-10-10 12:15  | 2002-10-18 05:15 | 7.71              | 11.84              | 981.0                     | 6,601.0                 | 232,957.40                    | 530,974.53                        | 41.45                |
| Production     | Drill-Deviation Control | 6,594.5                    | 9,022.3                  | 7.15          | 16.60                 | 320,000.00                       | 741,000.00            | 131.81                    | 2002-10-18 05:15  | 2002-10-28 10:45 | 10.23             | 22.07              | 6,601.0                   | 9,028.9                 | 339,979.89                    | 870,954.42                        | 140.03               |
| Production     | Log                     | 9,022.3                    | 9,022.3                  | 0.06          | 16.66                 | 35,000.00                        | 776,000.00            |                           | 2002-10-28 10:45  | 2002-10-28 20:45 | 0.42              | 22.49              | 9,028.9                   | 9,028.9                 | 36,854.67                     | 907,809.08                        |                      |
| Production     | Run and Cement Casing   | 9,022.3                    | 9,022.3                  | 2.00          | 18.66                 | 218,000.00                       | 994,000.00            |                           | 2002-10-28 20:45  | 2002-10-31 04:45 | 2.33              | 24.82              | 9,028.9                   | 9,028.9                 | 257,867.61                    | 1,165,676.70                      |                      |
| Mob            | Demob                   | 9,022.3                    | 9,022.3                  | 0.54          | 19.20                 | 9,500.00                         | 1,003,500.00          |                           | 2002-10-31 04:45  | 2002-10-31 20:00 | 0.64              | 25.46              | 9,028.9                   | 9,028.9                 | 8,632.14                      | 1,174,308.83                      |                      |

