

Well Name: Sample 11 - Full Data

API/UWI 0987656789	Surface Legal Location	License # 8818838	State/Province Texas
Spud Date 2000-02-21 00:00	Rig Release Date 2000-03-18 00:00	Ground Elevation (ft)	KB-Ground Distance (ft)
Weather	Temperature (°F)	Road Condition	Hole Condition
Operations at Report Time DRILLING SURFACE HOLE		Operations Next Report Period RUN AND CMT CSG	
Operations Summary			

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Code 1	Code 2	Com
00:00	01:45	1.75	1.75	6	CSG	POOH AND RACK BACK 36" BHA
01:45	02:15	0.50	2.25	6	CSG	PREP TO RUN 30" CASING
02:15	02:30	0.25	2.50	6	CSG	CONDUCT SAFETY MEETING AND RUN 30" CASING
02:30	06:15	3.75	6.25	6	CSG	RUN CASING AND MU WELLHEAD
06:15	07:00	0.75	7.00	6	CSG	RD CSG EQUIP AND RUN CMT STRING
07:00	08:45	1.75	8.75	6	CSG	FINISH RUNNING CMT STRING AND FILL CSG WITH SEAWATER
08:45	10:30	1.75	10.50	6	CSG	LAND CASING
10:30	10:45	0.25	10.75	6	CSG	RU CEMENTING HOSE
10:45	11:15	0.50	11.25	6	CSG	CIRCULATE HOLE CLEAN
11:15	12:45	1.50	12.75	6	CSG	CEMENT 30" CASING.
12:45	15:00	2.25	15.00	6	CSG	POOH W/ RUNNING TOOLS
15:00	15:15	0.25	15.25	6	CSG	CLEAR RIG FLOOR
15:15	16:15	1.00	16.25	6	CSG	LD 36" DRLG ASSY.
16:15	18:15	2.00	18.25	6	CSG	MU 26" BHA
18:15	18:45	0.50	18.75	21	RR	ROV TROUBLE
18:45	20:45	2.00	20.75	20	DRLCMT	RIH TO TOC
20:45	22:00	1.25	22.00	20	DRLCMT	DRILL CMT AND FLOATS
22:00	00:00	2.00	24.00	3	DRLG	DRILL SURFACE HOLE

Mud Checks

1,610.9ftKB, 2000-02-22 12:00

Type hi-vis sweeps	Time 12:00	Depth (ftKB) 1,610.9	Density (lb/gal) 8.50	Funnel Viscosity (s/qt) 14688	PV Override (cp)	YP OR (lb/100ft²)
Gel 10 sec (lb/100ft²)	Gel 10 min (lb/100ft²)	Filtrate (mL/30min)	Filter Cake (1/32")	pH	Sand (%)	Solids (%)
MBT (lb/bbl)	Alkalinity (mL/mL)	Chlorides (mg/L)	Calcium (mg/L)	Pf (mL/mL)	Pm (mL/mL)	Gel 30 min (lb/100ft²)
Whole Mud Added (bbl)	Mud Lost to Hole (bbl)	Mud Lost to Surface (bbl)	Reserve Mud Volume (bbl)	Active Mud Volume (bbl)	1132.2	

Drill Strings

BHA #2, 26" Drilling Assy

Bit Run 2	Drill Bit 26in, S3SJ, 456789	Length (ft) 1.87	IADC Bit Dull 1-1-NO-A-2-0-NO-TD	TFA (incl Noz) (in²) 2.11	BHA ROP. 161.5
Nozzles (1/32") 20/20/20		String Length (ft) 2,258.87		Max Nominal OD (in) 26.00	

String Components

Security S3SJ, Float Sub, Drill Collar, Intergral Blade Stabilizer, Drill Collar, Cross Over, Non-Mag Drill Collar, Drill Collar, Drilling Jar, Drill Collar, Cross Over, Heavy Weight Drill Pipe, Drill Pipe

Comment

Drilling Parameters

Wellbore	Start (ftKB)	End Depth (ftKB)	Cum Depth (ft)	Cum Drill Time (hr)	Int ROP (ft/hr)	Q Flow (gpm)	WOB (1000lbf)	RPM (rpm)	SPP (psi)	Drill Str Wt (1000lbf)	PU Str Wt (1000lbf)	Drill Tq
	1,610.9	2,014.4	403.54	2.00	201.8							

AFE Number 9876543	AFE+Supp Amt (Cost) 10,343,000.00
Day Total (Cost) 142,830.79	Cum To Date (Cost) 684,304.01
Mud Field Est (Cost)	Cum Mud Field Est (Co...)
Start Depth (ftKB) 1,610.9	End Depth (ftKB) 2,014.4
Target Formation Blue Heron Shale	Target Depth (ftKB) 11,500.0

Last Casing String
Structural Casing, 1,598.8ftKB

Daily Contacts

Job Contact	Mobile
Tom Black	555-133-9427
Jim Green	555-029-9115
David Brown	

Rigs

NABORS, 432

Contractor NABORS	Rig Number 432
Rig Supervisor Sam White	Phone Mobile 555-300-3991

1, OILWELL, A 1700-PT

Pump # 1	Pwr (hp)	Rod Dia (in) 2.2441
Liner Size (in) 6 1/2	Stroke (in) 18.00	Vol/Stk OR (b...) 0.159
P (psi) 1,400.0	Slow Spd No	Strokes (s...) 100
		Eff (%) 95

2, OILWELL, A 1700-PT

Pump # 2	Pwr (hp)	Rod Dia (in) 2.2441
Liner Size (in) 6 1/2	Stroke (in) 18.00	Vol/Stk OR (b...) 0.159
P (psi) 1,400.0	Slow Spd No	Strokes (s...) 100
		Eff (%) 95

3, OILWELL, A 1700-PT

Pump # 3	Pwr (hp)	Rod Dia (in) 2.2441
Liner Size (in)	Stroke (in)	Vol/Stk OR (b...)
P (psi)	Slow Spd	Strokes (s...)
		Eff (%)

Mud Additive Amounts

Des	Field Est (Cost/unit)	Consumed

Safety Checks

Time	Type	Des
02:15	Safety Meeting	Safety meeting to run 30" casing

Wellbores

Wellbore Name	KO MD (ftKB)
Original Hole	1,381.2