

Well Name: Sample 11 - Full Data

API/UWI 0987656789		Surface Legal Location		Field Name Akuinu		License # 8818838	
Spud Date 2000-02-21		Rig Release Date 2000-03-18		Well Configuration Type Deviated		Total Depth (ftKB) 12,503.3	
Original KB Elevation (ft) 210.00	Ground Elevation (ft)	CF Elev (ft) 0.00	TH Elev (ft) 0.00	Other Elevation (ft)	KB-Ground Distance (ft)	KB-CF (ft) 210.00	KB-TH (ft) 210.00
Contact Name		Contact Name		Contact Name		Contact Name	
Directions To Well Take chopper to above reference lat/long.							
Wellheads							
Type	Make		WP (psi)		Service		
SSMC	Cameron		10,000.0		Normal		
Wellbores							
Wellbore Name	Parent Wellbore		Profile		KO MD (ftKB)		
Original Hole	Original Hole		Directional		1,381.2		
Casing Strings							
Csg Des	Run Date	OD (in)	ID (in)	Wt/Len (lb/ft)	Grade	Set Depth (ftKB)	
Structural Casing	2000-02-22	30	28.000	310.00	X-52	1,598.8	
Conductor Pipe	2000-02-23	20	18.750	129.33	X-56	2,239.0	
Surface Casing	2000-03-01	13 3/8	12.415	68.00	K-55	4,253.0	
Production Casing	2000-03-17	9 5/8	8.524	53.50	L-80	12,478.9	
Cement							
Structural Cement, Casing, 2000-02-22 11:15							
Cementing Company Peloton							
Top Depth (ftKB) 1,381.2	Bottom Depth (ftKB) 1,604.3		Full Return? Yes		Cement Volume Return (bbl) 45.0		
Fluid Description Neat	Fluid Type Lead Cement		Amount (sacks) 23		Class G		
Conductor Cement, Casing, 2000-02-23 21:30							
Cementing Company Peloton							
Top Depth (ftKB) 1,381.2	Bottom Depth (ftKB) 2,237.5		Full Return? Yes		Cement Volume Return (bbl) 35.0		
Fluid Description LIQUID ADDITIVE EXT.	Fluid Type Lead		Amount (sacks) 3		Class G		
Fluid Description Neat	Fluid Type Tail		Amount (sacks) 7		Class G		
Surface Casing Cement, Casing, 2000-03-01 18:45							
Cementing Company Peloton							
Top Depth (ftKB) 2,775.6	Bottom Depth (ftKB) 4,252.0		Full Return? Yes		Cement Volume Return (bbl) 0.0		
Fluid Description Neat	Fluid Type Tail		Amount (sacks) 21		Class G		
Production Casing Cement, Casing, 2000-03-18 01:30							
Cementing Company Peloton							
Top Depth (ftKB) 4,899.0	Bottom Depth (ftKB) 12,503.0		Full Return? Yes		Cement Volume Return (bbl) 0.0		
Fluid Description Including gel and retarder	Fluid Type Lead Cement		Amount (sacks) 2		Class G		
Fluid Description Neat with Retarder	Fluid Type Tail Cement		Amount (sacks) 7		Class G		
Other In Hole							
Des	Top (ftKB)	Btm (ftKB)	Run Date	Pull Date			
Bridge Plug - Permanent	12,330.0	12,334.0	2000-05-15				
Zones							
Zone Name	Top (ftKB)	Btm (ftKB)	Current Status	Cur Stat Date			
Upper Zone	12,090.0	12,128.0	Flowing	1999-05-01			
Lower Zone	12,250.0	12,325.0	Flowing	1999-05-01			
Perforations							
Date	Type	Top (ftKB)	Btm (ftKB)	Zone	Shot Dens (shots/ft)	Phasing (°)	Current Status
2000-05-16	TCP	12,050.0	12,084.0	Upper Zone, Original Hole	4.0		
2000-05-30	TCP	12,093.0	12,122.0	Upper Zone, Original Hole	4.0		
2000-05-16	TCP	12,122.0	12,152.0	Lower Zone, Original Hole	4.0		
2000-05-30	TCP	12,139.0	12,169.0	Lower Zone, Original Hole	4.0		

Well Name: Sample 11 - Full Data

Sand Frac on 2000-05-31 00:00

Date		2000-05-31		Zone		Upper Zone, Original Hole		Type		Sand Frac			
Stg #	Stage Type			Top Depth (ftKB)				Bottom Depth (ftKB)				Clean Volume Pumped (bbl)	
1	Pre-Wash					12,093.0				12,122.0			60.00

Sand Frac on 2003-12-07 00:00

Date		2003-12-07		Zone		Lower Zone, Original Hole		Type		Sand Frac							
Stg #	1	Stage Type		Pre-Wash		Top Depth (ftKB)		12,139.0		Bottom Depth (ftKB)		12,169.0		Clean Volume Pumped (bbl)		60.00	

Logs

Date	Top (ftKB)	Btm (ftKB)	Type	Cased?
2000-03-12	6,233.6	7,466.1	GR - LDT - CNR - DIT	No
2000-03-12	3,937.0	12,503.3	GR-DSI	No
2000-05-19	10,000.0	12,500.0	GR - CCL - Resistivity	Yes

Tubing Strings

Tubing Description				Run Date			Set Depth (ftKB)	
Production Tubing				2000-06-02			11,828.4	
Item Des	OD (in)	ID (in)	Wt (lb/ft)	Grade	Jts	Len (ft)	Top (ftKB)	Btm (ftKB)
Tubing	4 1/2	3.958	12.60	13-CRS-80	5	508.20	0.0	508.2
Communications nipple	4 1/2	3.554		13CRS-80	1	2.53	508.2	510.7
Tubing	4 1/2	3.958	13.00	13CRS-80	54	2,213.88	510.7	2,724.6
TRSSV	4 1/2	3.756	12.60	13CRS-80	1	12.27	2,724.6	2,736.8
Tubing	4 1/2	3.958	13.00	13CRS-80	257	8,975.00	2,736.8	11,711.8
Gauge Mandrel	4 1/2	3.485	12.60	13CRS-80	1	7.51	11,711.8	11,719.4
Tubing	4 1/2	3.958	12.60	13CRS-80	1	62.00	11,719.4	11,781.4
Tubing pup	4 1/2	3.958	12.60	13CRS-80	2	30.80	11,781.4	11,812.2
Packer, production	7	3.200	12.60	13CRS-80	1	6.50	11,812.2	11,818.7
Millout extension	5	3.958	12.60	13CRS-80	1	7.71	11,818.7	11,826.4
RN nipple (3.437")	4 1/2	3.437	12.60	13CRS-80	1	1.35	11,826.4	11,827.7
Re-entry guide	4 1/2	3.958	12.60	13CRS-80	1	0.69	11,827.7	11,828.4

Rod Strings

Rod Description			Run Date			Set Depth (ftKB)	
Item Description	OD Nominal (in)	Weight/Length (lb/ft)	Grade	Joints	Length (ft)	Top Depth (ftKB)	Bottom Depth (ftKB)

Rod Pumps

Make			Model			Serial Number		
Pump Bore (in)	API Pump Type	API Barrel Type	API Anchor Type	Seat Assy Typ	Barrel Length (ft)	Nom Plunger Len (ft)	Upper Ext Len (ft)	Lwr Ext Len (ft)
Plung OD Clr (in)	Seating Assembly Description		Seat Assy Sz (in)	API Barrel Material	API Plunger Material	Gas Anc OD (in)		Gas Anchor Length (ft)
Traveling Valve Ball Material		Traveling Valve Seat Material		Standing Valve Ball Material		Standing Valve Seat Material		

Swabs

Date	Swab Comp	Zone	Total Vol (bbl)	Total Oil (bbl)	Total BSW (bbl)
2000-05-31	Swab Services	Upper Zone, Original Hole	95.0	87.8	7.2

Jobs

Start Date	End Date	Job Typ	Job SubTyp	Summary
2000-02-21	2001-03-18	Drilling - original		No major problems were encountered while drilling this well. Note that the well was completed under budget and within the allocated number of days.
2000-05-16	2000-06-03	Completion	Initial Completion	

Attachments

Des
Cameron S Wellhead