

	Daily Drilling Report SPD20-14	
DDR No: 5.0		DDR Date: 4/30/2026

Field Name South Pars Gas field	Client POGC	Well Type Infill	Water Depth (m) 61.50	Latitude (°) 26° 46' 39.11" N	Longitude (°) 52° 9' 4.55" E
Rig Number P-200	Contractor OKDC	Original KB Elevation (m) 36.12	Other Elevation Note Air Gap(m): 18	Comment Leg Pen.(m): FWD: 1.92/STBD: 1.86/PORT: 1.68	
Spud Date 4/25/2026	Cum Time Log Days (days) 3.13	Days LTI (days) 132.00	Kick Off Depth (mKB)	Last Casing String 26" Conductor, 195.00mKB	
Ops Category 24" H.S.	Current Geology Fars Group	Mud Type S.Water	Last Mud Check Density (lb/gal) 8.60	Head Count 103.0	Hazards STOP CARD: 12
Start Depth (mKB) 200.00	End Depth (mKB) 210.00	End Depth (TVD) (mKB)	Depth Progress (m) 10.00	Drilling Hours (hr) 0.50	Avg ROP (m/hr) 20.0

Operations at Report Time

RIH 24" H.S. BHA at 21m.

Operations Summary

Cut and beveled 26" Conductor Pipe. Welded Reducer and Installed Overshot & Diverter, RIH 24" Clean-out BHA and D/O F.Shoe and drilled formation to 210m (KOP), POOH to surface.

Operations Next Report Period

Cont. RIH Kick off BHA to btm & Cont. Dir.Drilling 24" H.S.

Supervisors Contact

Job Contact	Position
H.Abdollahi	Head of Operation
A.FathiNejad	Senior Drilling Sup.
F.M.Yazdani	Night Drilling Sup.
P.KhosraviVand	Wellsite Drilling En
M.MohmmadValipour	POGC Rep.
S.AbdollahKhani	Rig OIM

On-Board Companies

Company	Count	Note
POGC	1	Client
PECO	4	Operator
OKDC	73	Drilling Unit Service
PDF	2	Drilling Fluid Service
PGD	4	Mud Logging Service
PKOK	6	Directional Drilling Service
MAPSA	4	H2S Service
NEPTA	5	Cementing Service
SARVAK	4	Casing Running Service

HSE Drill Schedule

Type	Date	Days to Next Check (days)
BOP Test		
H2S Drill		
Fire Drill	4/17/2026	14
Abandon Drill	4/17/2026	14

Bulk Material

Supply Item Des	Unit Label	Consumed	Received	Returned	On Loc	Note
Barite	MT				137.0	Useable amount
Cement (Class G)	MT	75.0			77.5	Useable amount
Diesel Fuel	liter	6,100.0			254,700.0	Useable amount
Drill Water	m³	51.1			15.0	Useable amount
Fresh Water	m³	23.3	25.0		178.3	Useable amount

Formations

Formation Name	Prog Top MD (mKB)	Final Top MD (mKB)	Final Top TVD (mKB)	Thick (m)	Drilled ROP (m/hr)	Lith Des
Fars Group	100.00					Lst,Mrl,Clst,Gyp

Directional Survey

MD (mKB)	Incl (°)	Azm (°)	TVD (mKB)	NS (m)	EW (m)	VS (m)	DLS (°/30m)	Build (°/30m)

24 Hrs Operation Report

Start Time	Dur (hr)	End Time	Code 1	Code 2	Com
00:00	12.50	12:30	DRL3	P	Cut & beveled 26" CP (5m above final cut) meanwhile cut and beveled 26" x 30" Reducer (Bell Nipple), Pulled cut piece of CP to R.table, released R.Tools and R/B in derrick. L/D CP cut piece. P/U 26" x 30" Reducer, Aligned & pre-welding same on 26" CP.

24 Hrs Operation Report

Start Time	Dur (hr)	End Time	Code 1	Code 2	Com
12:30	2.50	15:00	DRL3	P	P/U Overshot & connected to Diverter, installed Diverter related hyudraulic lines & function/pressure test W/ 500psi, ok. >> Meanwhile Cont. welding of Reducer to 26" CP (offline).
15:00	4.00	19:00	DRL4	P	P/U 24" M.T Bit & M/U to Rotary Clean-out Drilling BHA includes: 24" MT + Bit sub (F.V. in) + 1 STD 9 1/2" DC + X/O + 1 STD 8 1/2" DC + X/O + 3 STD 5 7/8" HWDP. RIH followed by 5 7/8" DP to 141m. >> 24" Bit Specification: CST Milled Tooth, IADC: 115, Nozzles: 3x22 + 18 CJ, S.N: CS7526R,
19:00	0.50	19:30	DRL4	P	Cont. RIH 24" Rotary Clean-out Drilling BHA followed by 5 7/8" DPs to 170m.
19:30	0.50	20:00	DRL4	P	Cont. RIH with W/D from 170 to 193.5m, tagged TOC. >> Parameters: (FR: 140gpm, SPP: 10-20psi).
20:00	1.00	21:00	DRL2	P	D/out soft CMT to 194.5m, tagged top of F.Shoe. D/O same F/ 194.5 to 195m (Shoe depth). >> Parameters: (FR: 1100gpm, SPP: 740-490psi, SRPM: 40-60RPM , TQ: 2-4klbf.ft, WOB: 3-12klbf). >> Dropped SPP to 490psi @ 194m, checked surface equipment, Ok. D/out Rat hole F/ 195 to 200m. >> Parameters: (FR: 600gpm, SPP: 160psi, SRPM: 40-80RPM , TQ: 2-4klbf.ft, WOB: 2-3klbf). >> Applied lower flow rate while drilling Rat hole.
21:00	0.50	21:30	DRL1	P	Commenced Drilling 24" Hole section F/ 200 to 210m (KOP). >> Parameters: (WOB: 8-17kips, SRPM: 70 , FR: 1080gpm, SPP: 580-600psi, TQ: 2-7klbf). >> Off BTM pressure: 580psi. >> Off BTM TQ: 1-3klbs. >> Rot. HKLD: 152klbs. >> Avg ROP: 20m/h. TBR = 60 x 1.5 x 60 = 5,400
21:30	0.50	22:00	DRL8	P	Pumped 30bbl PHG Pill & circulated BTM's up.
22:00	2.00	00:00	DRL4	P	POOH 24" Clean-out BHA F/ 210m to surface. >> Lost 1 Nozzle of 24" Bit in hole, observed Metal piece (12x3x1.5 cm) between Bit Cones. >> Abnormal rotation on Cone#1 while checking Bearings. >> Bit Dull Grading: 1-1-CF-1-N-I-LN-BHA Note: Hydrogene Generator of PGD (Mud logging service) is out of service.

6 Hrs Morning Report

Remarks

2026.MAY.01

00:00 - 01:00

B/O & L/D 1 STD includes 2 jts 9 1/2" DC + 1 Jt 8 1/2" DC.

01:00 - 01:30

P/U Mud Motor meanwhile preparation Bit Nozzles by Bit Engineer.

01:30 - 02:30

[1 hr NPT for CST]; Worked on new Bit Nozzle, unable to open Center Jet (unsuitable CST Wrench), changed Bit. checked new bit and observed wash-out inside Centre Jet insert area and damage on its thread, changed same.

02:30 - 05:00

M/U Mud Motor Of Kick off BHA to 24" Bit, tighten motor sleeve, P/U & M/U 9-1/2" Slick NMDC + 9 1/2" HOS, P/U & M/U Test Assembly [includes X/O, Pup Jt] and RIH to 21m, Connected TDS & performed Shallow test of M.Motor (FR:650gpm, SPP:300psi *** FR:750gpm, SPP:415psi); good vibration & response. B/O test Assy.

>> Mud RIH Specification: 9-5/8" Deep Fast Motor, 23.75" S.S, 1.76 deg ABH, 0.126 Rev/Gal, Bent to Bit: 0.62m, Bearing gap: 1mm, Float Valve Inside.

>> While RIH to 21m observed Drag (8-20kips) in interval 15-17m, POOH to check Motor & Bit, no observation. RIH again with max Drag 8kips.

05:00 - 06:00

[1 hr NPT for PKOK]; Slow performance while M/U BHA.

>> No Sleeve breaker of M.Motor is available.

Drill Strings

Drill String Name 24" Clean-out BHA		BHA # 2		Depth In (mKB) 200.00		Date In 4/30/2026		BHA Objective Clean-out BHA		
Depth Drilled (m) 10.00		Drilling Time (hr) 0.50		Circulating Time (hr) 2.58		Rotating Time (hr) 0.50		Sliding Time (hr)		
Note										
Size (in) 24		Model		IADC Codes 115		Make CST		Serial Number CS7526R		
Bit Run 2		Nozzles (1/32") 22/22/22/18		Bit Total Fluid Area (in²) 1.36		Bit Revs 0.00		IADC Bit Dull 1-1-CF-#1-N-I-NL-BHA		
Item Des		Serv		SN	OD (in)	ID (in)	Jts	Len (m)	Cum Len (m)	Com
5 7/8" HWDP		OKDC			5 7/8	3.875	9	82.81	142.02	



Daily Drilling Report

SPD20-14



DDR No: 5.0

DDR Date: 4/30/2026

Item Des	Serv	SN	OD (in)	ID (in)	Jts	Len (m)	Cum Len (m)	Com
8" X/O	OKDC	2110960001	8	2.800	1	1.10	59.21	
8 1/2" DC	OKDC		8 1/2	2.800	3	28.00	58.11	
7 5/8" x 6 5/8" X/O	OKDC	211090004	8	2.800	1	1.09	30.11	
9 1/2" DC	OKDC		9 1/2	3.000	3	27.52	29.02	
9 1/2" Bit Sub	OKDC	2110920005	9 1/2	3.000	1	0.92	1.50	

Drilling Parameters

Start (mKB)	End Depth (mKB)	Drill Time (hr)	Slide Time (hr)	Circ Time (hr)	Int ROP (m/hr)	Drill Tq	RPM (rpm)	Q Flow (gpm)	SPP (psi)	WOB (1000lbf)
200.00	210.00	0.50	0.00	0.50	20.0	7.0	70	1,080	600.0	17
			0.00	2.08						

Mud Information

Depth (mKB)	Type	Density (lb/gal)	T Flowline (°C)	Funnel Viscosity (s/qt)	PV Calc (cP)	YP Calc (lbf/100ft²)	Filtrate (mL/30min)
Vis 3rpm	Vis 6rpm	Gel 10 sec (lbf/100ft²)	Gel 10 min (lbf/100ft²)	Percent Water (%)	Percent Oil (%)	Solids (%)	Low Gravity Solids (%)
MBT (lb/bbl)	pH	Chlorides (mg/L)	Hardness Ca (ppm)	KCl (lb/bbl)	Mud Lost to Hole (bbl)	Active Mud Volume (bbl)	Vol Mud Res (bbl)

Mud Additive Balance

Des	Units	Consumed	Rec	On Loc

Casing String

Csg Des	Run Date	Top (mKB)	Set Depth (mKB)	Com
26" Conductor	4/27/2026		195.00	

Wellhead Component

Install Date	Size (in)	Type	Make	WP (psi)	Com

Well Control-SCR

Pump #	Depth (mKB)	Strokes (spm)	Eff (%)	P (psi)	Q Flow (gpm)

Formation Integrity Test

Test Type	Test Date	Last Casing String Run	Depth (mKB)	TVD (mKB)
Applied Surface Pressure (psi)	Fluid Density (lb/gal)	Volume Pumped (bbl)	Leak Off Pressure (psi)	Leak Off Equivalent Fluid Density (lb/gal)

Marine Conditions

Swell Ht (m)	Visibility (km)	Wind Dir	Wind Spd (knots)	T High (°C)	Wave Ht (m)	Com

Support Vessels

Vessel Name	Vessel Type	Arrival Date	Departure Date	Note
Stellar Mariner	Supply Vessel	4/18/2026		Standby in vicinity.

General Notes

Comment

Material Request:

>> New request:

>> Outstanding:

Received:

>>

Sent:

>>

Vessel Remaining Onboard:

>> STELLAR: Mud Materials (PDF),

Rig Contractor Shortages:

- Driller's cabin needs to be equipped with a protection guard.
- Lack of passageway between the third floor of accommodation and cantilever deck for emergency access.
- Passenger transfer basket is unsafe and should be replaced with a rigid-type basket.
- Iron Roughneck is out of service.